

SITE SURVEY FORM

<i>QUESTIONNAIRE FOR FINAL DELIVERY & CONSTRUCTION OF MAGNACOOLER</i>		
1	<u>FULL DELIVERY ADDRESS:</u> <i>(Photos of the site please)</i>	
2	<u>Ceiling Height where Magnacooler/s are to be installed (minimum height 4m)</u>	
3	<u>Access for lorry (at least 2.5m width):</u>	
4	<u>Times/Days delivery and installation can be done:</u> <u>Any restrictions on working days/times?</u>	
5	<u>Access to building:</u> a) Ground floor? b) Steps - how many? c) Universal bends through access? d) Door widths & how many?	
1	<u>Inform Customer:</u> Size of electrical supply required with isolator. a) 3 phase N & E b) 1 Phase N & E c) 50 or 60Hz ?	<i>All within 2m of Magnacooler.</i> 400v cable (380v-415v) + N&E Fuse = 3 x 25A. 1 x 1phase 230v
2	2 x 800mm Holes in roof per Magnacooler for the 700mm ducts.	<u>IMPORTANT !!!</u> <u>Do not cut holes until Magnacool engineers arrive.</u>
3	Fork – Lift Truck to be made Available. 2 X Ladders to be made available.	Minimum lift 1,000kg. Minimum Lift Height 5m Minimum height 3m each.